ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	1183
ಸದಸ್ಯರ ಹೆಸರು	ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳಿ (ವಿಧಾನಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು)
ಉತ್ತರಿಸಬೇಕಾದ ದಿನಾಂಕ	12.03.2021

ಕ್ರಸಂ	ಪ್ರಶ್ನೆಗಳು	ಉತ್ತರ
ಅ.	ಬೀದರ್ ಜಿಲ್ಲೆಯಲ್ಲಿ ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಇಲಾಖೆಗೆ ಒಳಪಟ್ಟಿರುವ ರಸ್ತೆಗಳ ಸಂಖ್ಯೆಗಳೆಷ್ಟು; (ತಾಲ್ಲೂಕುವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	ಬೀದರ ಜಿಲ್ಲೆಯಲ್ಲಿ ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಇಲಾಖೆಗೆ ಒಳಪಟ್ಟಿರುವ ರಸ್ತೆಗಳ ತಾಲ್ಲೂಕುವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಿದೆ.
ಆ.	2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಈ ರಸ್ತೆಗಳ ಅಭಿವೃದ್ಧಿಗೆ ಬಿಡುಗಡೆಯಾಗಿರುವ ಅನುದಾನವೆಷ್ಟು;	2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಬೀದರ್ ಜಿಲ್ಲೆಯ ರಸ್ತೆ ಅಭಿವೃದ್ಧಿಗಾಗಿ **ರೂ.6959.93 ಲಕ್ಷಗಳು** ಬಿಡುಗಡೆಯಾಗಿದ್ದು, ವಿವರ ಕೆಳಗಿನಂತಿದೆ.
ಇ.	ಈ ಅನುದಾನದಿಂದ ಯಾವ-ಯಾವ ರಸ್ತೆಗಳನ್ನು ಎಷ್ಟೆಷ್ಟು ಹಣದಲ್ಲಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಗಿದೆ? (ತಾಲ್ಲೂಕುವಾರು ಮಾಹಿತಿ ನೀಡುವುದು)	ಸದರಿ ಅನುದಾನದಲ್ಲಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಿದ ರಸ್ತೆಗಳ ತಾಲ್ಲೂಕುವಾರು ವಿವರಗಳನ್ನು ಅನುಬಂಧ-2ರಲ್ಲಿ ನೀಡಿದೆ.

(ರೂ.ಲಕ್ಷಗಳಲ್ಲಿ)

ಕ್ರಸ	ಲೆ.ಶೀ/ಯೋಜನೆ	ಬಿಡುಗಡೆ ಮೊತ್ತ
1	5054-ನಬಾರ್ಡ ಆರ್.ಐ.ಡಿ.ಎಫ್	375.00
2	3054-ಲಮ್‌ಸಮ್	100.00
3	ವಿಶೇಷ ಅಭಿವೃದ್ಧಿ ಯೋಜನೆ	1257.00
4	ನಮ್ಮ ಗ್ರಾಮ ನಮ್ಮ ರಸ್ತೆ	5227.93
	ಒಟ್ಟು	6959.93

ಕಡತ ಸಂಖ್ಯೆ: ಗ್ರಾಅಪ:ಅಧಿ-143/02:ಆರ್‌ಆರ್‌ಸಿ:2021

(ಕೆ.ಎಸ್.ಈಶ್ವರಪ್ಪ)
ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು ಪಂಚಾಯತ್ ರಾಜ್ ಸಚಿವರು

ಕೆ.ಎಸ್. ಈಶ್ವರಪ್ಪ
ಗ್ರಾಮೀಣಾಭಿವೃದ್ಧಿ ಮತ್ತು
ಪಂಚಾಯತ್ ರಾಜ್ ಸಚಿವರು

ಅನುಬಂಧ - 1

ಗ್ರಾಮೀಣ ರಸ್ತೆಗಳು ಮತ್ತು ಸರ್ವೃಋತು ರಸ್ತೆಗಳ ಸಂಪರ್ಕವಿರುವ ಜನವಸತಿಗಳ ಸಂಖ್ಯೆ

Rural Roads Length and Number of habitations access to All Weather Roads

Sl. No.	Taluk	ಗ್ರಾಮೀಣ ರಸ್ತೆಗಳ ಉದ್ದಳತೆ Rural Roads Length as on 31.03.2019 (in Kms) — ಪಂಚಾಯತ್ ರಸ್ತೆಗಳು/ Panchayat Roads						ಸರ್ವೃಋತು ರಸ್ತೆಗಳ ಸಂಪರ್ಕವಿರುವ No. of Habitations access to all weather	
		ಪಕ್ಕಾ (ಡಾಂಬರು) Pakka	ಜಲ್ಲಿ ರಸ್ತೆ Water Bound Macadam Road	ಕಚ್ಚಾ (ಮಣ್ಣಿನ ರಸ್ತೆ) Kacha	ಸಿಮೇಂಟ್ ಕಾಂಕ್ರಿಟ್ ರಸ್ತೆ Cement Concrete Road	ಒಟ್ಟು Total	ರಸ್ತೆಗಳ ಸಂಖ್ಯೆ No. of Roads	ಒಟ್ಟು ಜನವಸತಿಗಳು Total No. of Habitation	ಸರ್ವೃಋತು ರಸ್ತೆಗಳ ಸಂಪರ್ಕವಿರುವ ಜನವಸತಿಗಳ ಸಂಖ್ಯೆ No. of Habitations access to all weather roads upto 31.03.2018.
1	2	3	4	5	6	7	8	9	10
1	ಔರಾದ (ಬಿ) Aurad (B)	429.53	35.53	448.13	3.47	916.66	337	260	249
2	ಬಸವಕಲ್ಯಾಣ Basavakalyan	472.21	30.71	433.30	6.41	942.63	459	186	178
3	ಭಾಲ್ಕಿ Bhalki	408.12	124.82	536.78	10.76	1080.48	406	167	162
4	ಬೀದರ Bidar	372.35	64.57	432.34	1.51	870.77	432	151	143
5	ಹುಮನಾಬಾದ Humnabad	362.03	18.62	546.88	8.39	935.92	388	112	105
	ಒಟ್ಟು:	2044.24	274.25	2397.43	30.54	4746.46	2022	876	837

ಕಾರ್ಯನಿರ್ವಹಕ ಅಭಿಯಂತರರು,
ಪಂ.ರಾ.ಇಂ. ವಿಭಾಗ, ಬೀದರ.

2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾಧ ಮಾಹಿತಿ

S. No.	Taluka Name	Work Name	Scheme Name	Total Amount	Paid Amount
1	Aurad	Improvements and Asphalting to approach Road from MI Ring Road to Main Road via Korekal Thanda in Aurad (B) Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	5622693	5143410
			Sub Total	**5622693**	**5143410**
2	Bhalki	Improvements to Road from Nittur (B) to Kudli village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	5005146	4129680
3	Bhalki	Construction of Bridge near Jamkhandi village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	2485480	2304900
4	Bhalki	Improvements to Road from Beeri (K) to Nagral village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	803578	696730
			Sub Total	**8294204**	**7131310**
5	Bidar	Improvements to Approach Road from Kadwad - Sirsi (A) Road (Via Aurad (S) Thanda) Upto Aurad (S) - Sirsi (A) Road in Bidar Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	1261084	1116290
6	Bidar	Improvements to Road from Chimkod village to Allahpur village in Bidar Taluka	ROAD Works in Rural Areas - RIDF NABARD WORKS	228067	204880
7	Bidar	Improvements and Asphalting to road from Kadwad to Sirsi (A) village from Km 0.00 to 3.00 in Bidar Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	435145	417640
			Sub Total	**1924296**	**1738810**
8	Humnabad	Improvements and Asphalting to Road from Markhal to Talmadgi via Sitalgera in Humnabad Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	8892019	844274[illegible]
9	Humnabad	Improvements to Approach Road to Dhumansur from Kankatta - Sedol Road in Humanad Taluka (From KM 0.00 to 4.70 KM)	ROAD Works in Rural Areas - RIDF NABARD WORKS	6081838	567877[illegible]
			Sub Total	**14973857**	**1412151[illegible]**
			Grand Total	**30815050**	**2813504[illegible]**

Executive Engineer
P.R.E. Division, Bidar

ಅನುಬಂಧ-2

SDP + NGNRY

ಮಾನ್ಯ ವಿಧಾನ ಪರಿಷತ್ತಿನ ಸದಸ್ಯರಾದ ಶ್ರೀ ಅರವಿಂದ ಕುಮಾರ್ ಅರಳಿ (ವಿಧಾನ ಸಭೆಯಿಂದ ಚುನಾಯಿತರಾದವರು) ಇವರ ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ 164(1183) ಕ್ಕೆ ಅನುಬಂಧ

Sl. No	Schem	Didtrict	Taluka	Name of Work	Estimate Cost	Awarded cost	Expenditure during the Year 2018-19	Stage of Work as on March 2019	Remarks
1	SDP	Bidar	Aurad	Karanji (B) to Karanji (K)	70.00	68.74	55.98	Completed	
2	SDP	Bidar	Aurad	Koutha-Wadgaon main road to Gadikushnoor	141.26	141.56	121.80	Completed	
3	SDP	Bidar	Aurad	Torna to Dongaon (M)	88.55	89.61	70.72	Completed	
4	SDP	Bidar	Aurad	Balat (K) to Balat (B)	75.16	77.04	83.92	Completed	
5	SDP	Bidar	Aurad	Nagmarpalli to Raipalli	119.25	123.36	71.43	Completed	
6	SDP	Bidar	Aurad	Nagmarpalli to Manur (K)	113.72	113.69	98.53	Completed	
7	SDP	Bidar	Basavakalyan	Urki to Gundoor	305.45	299.35	113.63	Gr-III & CD Under Progress	Work Completed During 2020-21
8	SDP	Bidar	Basavakalyan	Mirkal to Kotmal (Ch: 0.00 to 3.65 kms)	66.57	64.90	9.52	Gr-III Under Progress	Work Completed During 2019-20
9	SDP	Bidar	Basavakalyan	Mirkal to Kotmal (Ch: 3.65 to 5.80 km)	65.72	59.79	22.65	Gr-III Under Progress	Work Completed During 2019-20
10	SDP	Bidar	Basavakalyan	Construction of Long span bridge - Mirkal to Kotmal Box culvert at Ch: 2.56 kms and Approach road 114mtrs	100.72	84.04	24.98	Slab work Under Progress	Work Completed During 2019-20
11	SDP	Bidar	Bhalki	Talwad(M) to Sompur Village	84.48	87.07	70.57	BT Completed	Work Completed During 2019-20
12	SDP	Bidar	Bhalki	Nideban to Koroor Cross	311.30	322.12	295.04	BT Completed	Work Completed During 2019-20
13	SDP	Bidar	Bhalki	Approach Road to Kotgira	55.83	57.52	55.23	BT Completed	Work Completed During 2019-20
14	SDP	Bidar	Humnabad	Hankoni Approach Road to Mallikarjunwadi	57.98	56.31	29.97	CC Work Completed & Drain Under Progress	Work Completed During 2020-21
15	SDP	Bidar	Humnabad	Hankoni Fatimapur road to Itga Approach road(Balance Work)	87.73	84.99	36.01	BT Completed	Work Completed During 2020-21
16	SDP	Bidar	Humnabad	Hankoni Approach Road to Sindankera	323.28	310.25	97.02	Gr-II Completed	Work Completed During 2020-21
17	NGNRY-IV	Bidar	Aurad	Improvements to Road - Ganganbed to Ganganbed Thanda	351.20	356.96	295.43	Work Completed	

Sl. No	Schem	Didtrict	Taluka	Name of Work	Estimate Cost	Awarded cost	Expenditure during the Year 2018-19	Stage of Work as on March 2019	Remarks
18	NGNRY-IV	Bidar	Aurad	Improvements to Road - Tapshyal Cross to Tapshyal	126.80	130.52	102.07	Work Completed	
19	NGNRY-IV	Bidar	Aurad	Improvements to Road - Horandi to Horandi cross	194.85	197.15	156.74	Work Completed	
20	NGNRY-IV	Bidar	Aurad	Improvements to Road - Hakhyal to Randyal	149.75	151.17	120.21	Work Completed	
21	NGNRY-IV	Bidar	Aurad	Improvements to Road - Sanganal to Sanganal cross	107.00	108.92	86.31	Work Completed	
22	NGNRY-IV	Bidar	Aurad	Improvements to Road - Chitaki to Gudpalli	469.35	472.98	356.77	Work Completed	
23	NGNRY-IV	Bidar	Bhalki	Improvements to Road - Dawargaon to Sikandrabad Wadi	285.60	292.03	112.12	Gr-II Metalling in progress.	Completed during 2019-20
24	NGNRY-IV	Bidar	Bhalki	Improvements to Road - Shivni to Kasartugaon Road	221.20	217.40	166.07	BT Completed	Completed during 2019-20
25	NGNRY-IV	Bidar	Bhalki	Improvements to Road - Morambi to RAchappa Goundgaon	452.30	475.07	230.16	BT Completed .Longspan Bridge Design Reverification by Consultancy is awaited.	Completed during 2020-21
26	NGNRY-IV	Bidar	Bhalki	Improvements to Road - Nagoor(K) to Chandapur	139.80	145.91	81.27	Work Completed	
27	NGNRY-IV	Bidar	Bhalki	Improvements to Road - MS Border to Halsitugaon and Alwai	456.20	463.09	330.93	Work Completed	
28	NGNRY-IV	Bidar	Bidar	Improvements to Road - Hamilapur to Gadgi Markhal Road	242.70	248.96	106.72	BT Completed	Completed during 2020-21
29	NGNRY-IV	Bidar	Bidar	Improvements to Road - Markhal to Mamdapur	470.90	487.82	48.06	Sub Grade Under Progress	Work is delayed due to Land problem now
30	NGNRY-IV	Bidar	Bidar	Improvements to Road - Benknalli to Gadgi	406.00	412.67	266.10	BT Completed	Completed during 2020-21
31	NGNRY-IV	Bidar	Bidar	Improvements to Road - Mamdapur Thanda-Honnikeri via Shanker Thanda[at Ch:2.71Km Construction of Long span bridge]	465.50	470.05	87.58	Gr-II in progress	Completed during 2020-21
32	NGNRY-IV	Bidar	Bidar	Improvements to Road - Rasoolabad to Name of Road : Rasoolabad-Almaspur	108.50	112.28	64.48	BT Completed	Completed during 2020-21

Sl. No	:hem	Didtrict	Taluka	Name of Work	Estimate Cost	Awarded cost	Expenditure during the Year 2018-19	Stage of Work as on March 2019	Remarks
33	NGNRY-IV	Bidar	Bidar	Improvements to Road - Nandgaon to Name of Road : Nandgaon-Malegaon[at Ch:2.36Km Construction of Long span bridge]	338.90	350.78	221.27	Gr-III Completed	Completed during 2020-21
34	NGNRY-IV	Bidar	Bidar	Improvements to Road - Ranjol kheni to Hochaknalli via Rudra temple	131.20	131.72	33.10	G-II under progress	Completed during 2020-21
35	NGNRY-IV	Bidar	Bidar	Improvements to Road - Yakathpur to Shekapur via Tadpalli	437.70	439.60	260.64	BT Completed	Completed during 2020-21
36	NGNRY-IV	Bidar	Bidar	Improvements to Road - Sirsi(A) to Aurad (S)	157.30	161.61	65.07	BT completed.	Completed during 2019-20
37	NGNRY-IV	Bidar	Bidar	Improvements to Road - Manhalli to Hokrana (B)	277.00	275.21	153.35	BT Completed	Completed during 2019-20
38	NGNRY-IV	Bidar	Bidar	Improvements to Road - Honnaddi to Chatnalli Junction	71.80	74.32	35.23	BT Completed	Completed during 2019-20
39	NGNRY-IV	Bidar	Bidar	Improvements to Road - SH-105 to Nizampur	105.60	103.81	24.09	BT Completed	Completed during 2019-20
40	NGNRY-IV	Bidar	Bidar	Improvements to Road - Shamshanagar to Shamshanagar thanda	324.70	333.80	103.19	Terrazyme 2nd layer Under Progress	Completed during 2019-20
41	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Betbalkunda to Janapur	299.50	307.72	245.51	Work Completed	
42	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Ramtirth (K) to to NH-9	302.80	306.71	253.46	Work Completed	
43	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Kongewadi (SH) to NH-9	241.80	244.93	190.98	Work Completed	
44	NGNRY-IV	Bidar	Basavakalyan	Approach road to Heeru Thanda	173.10	179.14	110.90	Work Completed	
45	NGNRY-IV	Bidar	Basavakalyan	Belur to Mirakh Thanda	283.60	283.48	216.10	Work Completed	
46	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Morkhandi to Chawkiwadi	123.70	128.68	100.57	Work Completed	
47	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Approach road to to Siruriwadi	103.10	106.72	76.15	Work Completed	
48	NGNRY-IV	Bidar	Humnabad	Improvements to Road - Chitgupa to Belkhera	163.80	156.65	35.48	BT Completed	Completed during 2020-21
49	NGNRY-IV	Bidar	Humnabad	Improvements to Road - Sedol to Chandanhalli	204.20	208.99	42.86	BT Completed	Completed during 2020-21

Sl. No	`chem	Didtrict	Taluka	Name of Work	Estimate Cost	Awarded cost	Expenditure during the Year 2018-19	Stage of Work as on March 2019	Remarks
50	NGNRY-IV	Bidar	Humnabad	Improvements to Road - Gadwanti to NH-9	259.10	273.97	124.14	Gr-II under progress	Completed during 2020-21
51	NGNRY-IV	Bidar	Humnabad	Improvements to Road - Kappargaon Extention to NH-9	75.30	76.98	23.91	BT Completed	Completed during 2020-21
52	NGNRY-IV	Bidar	Basavakalyan	Improvements to Road - Approach Road to Gogga	140.30	146.50	107.79	BT Completed	Completed during 2020-21
53	NGNRY-IV	Bidar	Humnabad	Udbal-Hallikhed MDR Road to Belkhera Approach road	138.80	145.42	89.14	BT Completed	Completed during 2020-21
54	NGNRY-IV	Bidar	Humnabad	Hallikhed (B) to Allura	414.20	419.19	103.98	Gr-III 1.90 KM Completed & Terrazyme IInd Layer Under Progress	Completed during 2020-21
Total					11482.15	11639.25	6484.93		

NABARD

2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾದ ಮಾಹಿತಿ

S. No.	Taluka Name	Work Name	Scheme Name	Total Amount	Paid Amount
1	Aurad	Improvements and Asphalting to approach Road from MI Ring Road to Main Road via Koreka Thanda in Aurad (B) Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	5622693	5143410
			Sub Total	**5622693**	**5143410**
2	Bhalki	Improvements to Road from Nittur (B) to Kudli village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	5005146	4129680
3	Bhalki	Construction of Bridge near Jamkhandi village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	2485480	2304900
4	Bhalki	Improvements to Road from Beeri (K) to Nagral village in Bhalki Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	803578	696730
			Sub Total	**8294204**	**7131310**
5	Bidar	Improvements to Approach Road from Kadwad - Sirsi (A) Road (Via Aurad (S) Thanda) Upto Aurad (S) - Sirsi (A) Road in Bidar Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	1261084	1116290
6	Bidar	Improvements to Road from Chimkod village to Allahpur village in Bidar Taluka	ROAD Works in Rural Areas - RIDF NABARD WORKS	228067	204880
7	Bidar	Improvements and Asphalting to road from Kadwad to Sirsi (A) village from Km 0.00 to 3.00 in Bidar Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	435145	417640
			Sub Total	**1924296**	**1738810**
8	Humnabad	Improvements and Asphalting to Road from Markhal to Talmadgi via Sitalgera in Humnabad Taluka.	ROAD Works in Rural Areas - RIDF NABARD WORKS	8892019	8442744
9	Humnabad	Improvements to Approach Road to Dhumansur from Kankatta - Sedol Road in Humanad Taluka (From KM 0.00 to 4.70 KM)	ROAD Works in Rural Areas - RIDF NABARD WORKS	6081838	5678770
			Sub Total	**14973857**	**14121514**
			Grand Total	**30815050**	**28135044**

Executive Engineer
P.R.E. Division, Bidar

2018-19ನೇ ಸಾಲಿನಲ್ಲಿ ಅಭಿವೃದ್ಧಿಪಡಿಸಲಾದ ಮಾಹಿತಿ 3054

ಕ್ರ. ಸಂ.	ತಾಲ್ಲೂಕ	ಕಾಮಗಾರಿಯ ಹೆಸರು	ಲೆಕ್ಕ ಶಿರ್ಷಿಕೆ	ಅಂದಾಜು ಮೊತ	ಬಿಡುಗಡೆಯಾದ ಮೊತ	ಖರ್ಚು
1	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Amlapur to Chitta village (from 0.50 to 1.99 Km)	3054-80-196-1-01-300	4.99	4.99	4.99
2	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Shahapur to Chitta village (from 0.50 to 2.00 Km)	3054-80-196-1-01-300	4.00	4.00	4.00
3	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from gunalli to Shahpur (from 0.50 to 1.59 Km)	3054-80-196-1-01-300	4.10	4.10	4.10
4	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Shahapur to ZN road (from 0.50 to 1.17 Km)	3054-80-196-1-01-300	4.15	4.15	4.15
5	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunali to upto Rajola (from 0.50 to 2.10 Km)	3054-80-196-1-01-300	3.30	3.30	3.30
6	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Chittawadi to link road near Railway Track (from 0.50 to 2.12 Km)	3054-80-196-1-01-300	4.00	4.00	4.00
7	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Malkapur to TS Border (From 0.50 to 1.00 Km)	3054-80-196-1-01-300	4.99	4.99	4.99
8	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Sultanpur to TS Border (From 0.50 to 1.66 Km)	3054-80-196-1-01-300	4.25	4.25	4.25
9	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunalli to Upto Ganeshpur (From 0.50 to 1.77 Km)	3054-80-196-1-01-300	4.00	4.00	4.00
10	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Sultanpur to Taluka Border (From 0.50 to 1.92 Km)	3054-80-196-1-01-300	2.72	2.72	2.72
11	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunalli to Link road field (from 0.50 to 2.18 Km)	3054-80-196-1-01-300	4.51	4.51	4.51
12	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Highway to MDR via Gornalli (B) via ring road (from 0.50 to 2.00 Km)	3054-80-196-1-01-200	4.99	4.99	4.99
13	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from State Highway to MDR via Gornalli (B) via ring road (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
14	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Amlapur to Chitta village (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
15	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunalli to Link Road to field (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
16	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Shahpur to Chitta village (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00

17	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Sultanpur to Taluka Border (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
18	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunalli to Upto Ganeshpur (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
19	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Shahpur to ZN road (from 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
20	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Sultanpur to TS Border (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
21	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Gunalli to Upto Rajola (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
22	ಬೀದರ (ದಕ್ಷಿಣ)	Improvements to road from Chittawadi to Link Road near Railway Track (From 0.00 to 0.50 Km)	3054-80-196-1-01-300	5.00	5.00	5.00
				100.00	**100.00**	**100.00**

Executive Engineer
P.R.E. Division, Bidar